Kodar Energomontaža d.o.o.
Autoput za Zagreb 22, 11080 Beograd (Zemun), Srbija
Tel. +381 11 3814 900 Fax + 381 11 3809 692
Matični br.07068115 Poreski br.100001433
www.kodar.rs

III Privremena situacija br.R24-0431

Mesto i datum. Beograd, 23.02.2024.

KUPAC
China Railway Construction Electrification Bureau Group Co. Ltd. Serbia
Ogranak Beograd
Vladimira Nikolića 18, prizemlje, stan 3
11080 Beograd-Zemun
Srbija
MB 29510016
PIB 111359400
Broj kupca No.: K1507

Kodar Energomontaža d.o.o. Br: 17303 Datum: 23.02.2024 Beograd

Datum dokumenta	23.02.2024.
Datum dospeća	09.03.2024.
Referenca	III Privremena situacija
Br.eksternog dokumenta	AR23-018, AR23-018-1
Ugovor br.	2/681
Datum Ugovora	20.07.2023.
Šifra posla	DV2562

Ugovor o modernizaciji i rekonstrukciji Mađarsko-Srpske pruge (Novi Sad-Subotica) na teritoriji republike Srbije

Valuta: EUR/RSD

Srednji kurs NBS na dan obračuna	**117,2028**	**23.02.2024.**	80%
Srednji kurs NBS-a na dan uplate avansa	**117,2227**	**09.08.2023.**	20%
Prosečni kurs	**117,20678**		

Red.br.	Opis / Description	Ukupno bez PDV EUR	PDV/VAT 20%	UKUPNO sa PDV EUR	Kurs	UKUPNO bez PDV RSD	PDV/VAT 20%	UKUPNO sa PDV RSD
	Ugovorena vrednost	**1.750.613,62**						
1	Ukupna vrednost izvedenih radova	**1.196.248,94**	**6.000,00**	**1.202.248,94**		**140.186.350,00**	**703.100,20**	**140.889.450,20**
2	Ukupno izvedeno po prethodnim situacijama	931.511,70	6.000,00	937.511,70		109.157.351,00	703.100,20	109.860.451,20
3	**Ukupna vrednost po III privremenoj situaciji**	**264.737,24**	**0,00**	**264.737,24**		**31.028.999,00**	**0,00**	**31.028.999,00**
3a	Ukupna vrednost po III privremenoj situaciji građevina	264.737,24	0,00	264.737,24	117,20678	31.028.999,00	0,00	31.028.999,00
3b	Ukupna vrednost po III privremenoj situaciji negrađevina	0,00	0,00	0,00	117,20678	0,00	0,00	0,00
4	**Avans 20%**	**52.947,45**	**0,00**	**52.947,45**		**6.206.643,00**	**0,00**	**6.206.643,00**
4a	Avans 20% građevina (AR23-018-1)	52.947,45	0,00	52.947,45	117,2227	6.206.643,00	0,00	6.206.643,00
4b	Avans 20% negrađevina (AR23-018)	0,00	0,00	0,00	117,2227	0,00	0,00	0,00
5	**Ukupna vrednost za uplatu po III privremenoj situaciji**	**211.789,79**	**0,00**	**211.789,79**		**24.822.356,00**	**0,00**	**24.822.356,00**

Uslovi plaćanja: 15 dana od dana izdavanja situacije

Prilikom uplate pozvati se na broj 660431

Uplatu izvršiti na račun 265-3300310037460-53 RBA bank

Avans 20% uplaćen je dana 09.08.2023. po

srednjem kursu NBS-a 117,2227 RSD/EUR (AR23-018, AR23-018-1)

Primenjen prosečni kurs 117,20678 RSD/EUR koji je kombinacija 20% kursa Avansa i 80% srednjeg kursa na dan obračuna

Kodar Energomontaža d.o.o. BEOGRAD

Projekt menadžer
Duško Gačević

Izvođač radova
Direktor
Janko Berberović

China Railway Construction Electrification Group Bureau Group Co. Ltd

China Railway Construction Electrification Bureau Group Co., Ltd SERBIA OGRANAK BEOGRAD

Vansudsko poravnanje primer

Inspection Price List

Date: 23-Feb-24

Party B: KODAR ENERGOMONTAŽA DOO BEOGRAD (ZEMUN) Contract No: CRDH07-TL-LW-d1-2023-0006

The price for the current period:	264737.24	EURO	Audit amount:	264737.24	EURO	Approved amount:	264737.24	EURO
Tax amount:	0.00	EURO	Tax amount:	0.00	EURO	Tax amount:	0.00	EURO
Accumulated price:	1198868.94	EURO	Accumulated audit amount:	1198868.94	EURO	Accumulated approved amount:	1198868.94	EURO
Tax amount:	0.00	EURO	Tax amount:	0.00	EURO	Tax amount:	0.00	EURO
The price to be paid:	211789.79	EURO	Audit amount:	211789.79	EURO	Approved amount:	211789.79	EURO

Auditor: Approved by:

Date of filing: 23-Feb-24 Date of review: Approval date:

Date 23-Feb-24 Unit:EURO

KODAR ENERGOMONTAŽA DOO BEOGRAD (ZEMUN)

No	Work item description	Unit	Contract Amount			The amount for the previous period:		The amount for the current period:		Accumulated price:		The remaining amount	note
			price	tax 0%	Total price including tax	price	Total price including tax	price	Total price including tax	price	Total price including tax		
1	DV 113s NS	EURO	298,015.99	0.00	298,015.99	152,447.41	152,447.41	67,315.90	67,315.90	219,763.31	219,763.31	78,252.68	
2	DV 113G NS	EURO	282,129.75	0.00	282,129.75	142,433.67	142,433.67	67,315.90	67,315.90	209,749.57	209,749.57	72,380.17	
3	DV 127-1 NS	EURO	299,889.02	0.00	299,889.02	135,579.00	135,579.00	50,427.15	50,427.15	186,006.15	186,006.15	113,882.87	
4	DV 1124-2 VS	EURO	185,840.24	0.00	185,840.24	109,361.95	109,361.95	76,478.29	76,478.29	185,840.24	185,840.24	0.00	
5	DV 124 VS	EURO	207,671.11	0.00	207,671.11	118,716.57	118,716.57	0.00	0.00	118,716.57	118,716.57	88,954.54	
6	DV 132-3 VS	EURO	220,365.82	0.00	220,365.82	127,420.49	127,420.49	0.00	0.00	127,420.49	127,420.49	92,945.33	
7	DV 133-2 BT	EURO	256,701.69	0.00	256,701.69	148,172.61	148,172.61	3,200.00	3,200.00	151,372.61	151,372.61	105,329.08	
8	Total (EURO)	EURO	1,750,613.62	0.00	1,750,613.62	934,131.70	934,131.70	264,737.24	264,737.24	1,198,868.94	1,198,868.94	551,744.67	
9	Advance payment deduction (EURO)	EURO	52,947.45										
10	Remaining advance payment(EURO)	EURO	110,348.93										
11	The amount to be paid(EURO)	EURO	211,789.79										

Lister: Plan leader: Professional leader: Chief engineer:

Date: Date: Date: Data:

Project Manager: Field Technical Supervisor: Engineering Minister:

Date: Date:

Дејан З. Дмитрић дипл. инж. ел. 451 1905 14

441 M212 21

Kodar Energomontaža d.o.o.
Autoput za Zagreb 22, 11080 Beograd (Zemun), Srbija
Tel. + 381 11 3814 900 Fax + 381 11 3809 692
Matični br. 07068115 Poreski br. 100001433
www.kodar.rs

Pregled situacija za br. dokumenta R24-0431

Ukupan uplaćen avans sa PDV-om	41.182.997,81
Ukupno izvršeno po prethodnim situacijama	109.860.451,20
Ukupno izvršeno po ovoj situaciji sa PDV-om	31.028.999,00

Specifikacija situacija

R.Br.	Naziv situacije	Realizacija sa PDV-om	Avans	Iznos za naplatu sa PDV-om
1.	I Privremena situacija	55.849.483,20	11.173.907,60	44.675.575,60
2.	II Privremena situacija	54.010.968,00	10.805.622,60	43.205.345,40
3.	III Privremena situacija	31.028.999,00	6.206.643,00	24.822.356,00
	Ukupno RSD sa PDV-om	**140.889.450,20**	**28.186.173,20**	**112.703.277,00**

Overa nadzornog organa

Izvršen je pregled obavljenih radova kao i kontrola obračuna po ovoj situaciji, te se ista može isplatiti.

Datum overe situacije

23.02.2024.

Nadzorni organ

ИНЖЕЊЕРСКА КОМОРА СРБИЈЕ * ОДГОВОРНИ ИЗВОЂАЧ РАДОВА
Дмитрић
дипл. инж. ел.
451 1905 14

Odgovorni rukovodilac radova

441 M212 21

PRIMEDBA

Kodar Energomontaža d.o.o. BEOGRAD

Direktor

Berberović Janko